



Agenda Item No. 10c.

Staff Report

Date: November 14, 2019

To: Mayor Brekhus and Council Members

From: Richard Simonitch, Public Works Director

Subject: 2019 Pavement Rehabilitation Project Completion and Acceptance

Recommendation

Council acceptance of the 2019 Pavement Rehabilitation Project (Project Number 9040-45) and authorizing staff to file a Notice of Completion.

Background and discussion

The construction contract for the 2019 Pavement Rehabilitation Project was approved by Town Council and awarded to Maggiora and Ghilotti in the amount of \$197,197 on June 13, 2019. The project scope of work included asphalt concrete dig-out and replacement, grinding and paving, micro-surfacing and slurry sealing and ancillary work on Olive Ave, Walnut Ave, North Rd, Southwood Ave, and Wellington Ave. The work was completed in accordance with plans and specifications and fully available for public use on August 22, 2019.

Fiscal, resource and timeline impacts

Total project change orders amounted to a credit of \$1,957 bringing the total project cost to \$195,240. The scope of the credit back was related to reduction in actual pavement and dig-out quantities from base bid quantities. The project was funded by the Roadway Fund.

Alternative actions

N/A

Attachment

- Notice of Completion

Recording Requested by: Town of Ross

When recorded, mail to) Department of Public Works
) Ross Town Hall
) P.O. Box 320
) Ross, CA 94957

Recording Fees Exempt per Gov Code § 6103

TOWN OF ROSS

NOTICE OF COMPLETION / CERTIFICATE OF COMPLETION

PROJECT NAME: 2019 Pavement Rehabilitation Project

TOWN PROJECT #: 9040-45 AP #: N/A

FEDERAL PROJECT No: N/A

NOTICE IS HEREBY GIVEN:

1. That on August 22, 2019, the public works project known as 2019 Pavement Rehabilitation Project, project number 9040-45, was completed in accordance with the plans and specifications as required by the Town of Ross.
2. That the name and address of the party filing this notice is the Town of Ross, P.O. Box 320, Ross, CA 94957.
3. That the name and address of the contractor responsible for the construction of the project is Maggiora & Ghilotti Inc., 555 DuBois Street, San Rafael, CA 95901. Phone number: (415) 459-8640.
4. That the name and address of the contractor's surety is Ohio Casualty Insurance Company, 71 Stevenson Street Suite 600, San Francisco, CA 94105.

That the general description of the 2019 Pavement Rehabilitation Project consisted of asphalt concrete dig-out and replacement, grinding and paving, micro-surfacing and slurry sealing and ancillary work on Olive Ave, Walnut Ave, North Rd, Southwood Ave, and Wellington Ave., as indicated and specified in the contract documents.

I declare under penalty of perjury that the foregoing is true and correct. (CCP 2015.5)

Richard Simonitch
Public Works Director / Town Engineer

Date: November 14, 2019