



Agenda Item No. 10d.

Staff Report

Date: January 9, 2014
To: Mayor P. Beach Kuhl and Council Members
From: Rob Braulik, Town Manager
Subject: Acceptance of the 2013 Pavement Management Project – Town Project No. 9040-45

Recommendation

Town Council adopt Resolution No. 1843 accepting the above-noted project as completed by W.K. McLellan, Co.

Background and discussion

Among a number of Town roadways needing maintenance, four locations were chosen for this project. Redwood Avenue (from the curve at Ross Common to Brookwood Avenue) had become a patchwork of utility trench paving resulting in a very rough surface. Winship Avenue from Sir Francis Drake Blvd. to Garden Road needed resurfacing and upgraded curb ramps at Winship Court to meet ADA requirements. The intersection of Ames Avenue and Shady Lane required resurfacing and drainage improvements. Canyon Road needed patching and the installation of an asphalt berm (curb) near Laurel Grove. The engineer's estimate for construction was \$108,243.

Moe Engineering, Inc. was contracted to assemble the bid documents, handle the bid process and provide construction management services. The project was put out to bid informally to three qualified contractors on September 19, and two bids were received and opened on October 3. The winning low bid from W.K. McLellan, Co. was \$137,545. Asphalt prices (which are subject to a great deal of fluctuation) and higher traffic control costs were largely responsible for the bids coming in above the estimate.

Fiscal, resource and timeline impacts

The total construction cost of \$ 131,593.88 included a change order which involved both the elimination of some curb and gutter work and the addition of storm drainage modifications on Winship Avenue. W.K. McLellan, Co. completed the project in a timely and satisfactory manner. All costs for this project were planned, approved and funded through the Town's CIP program.

Alternative actions

None recommended, project is completed.

Environmental review (if applicable)

N/A

Attachments

- Resolution No. 1843

TOWN OF ROSS

RESOLUTION NO. 1843

**A RESOLUTION OF THE TOWN COUNCIL OF THE TOWN OF ROSS
ACCEPTING AS COMPLETE THE 2013 PAVEMENT MANAGEMENT
CONSTRUCTION PROJECT – TOWN PROJECT NO. 9040-45**

WHEREAS, the 2013 Pavement Management Project was constructed along four roadways in the Town; and

WHEREAS, the work primarily consisted of asphalt grinding and paving, and included concrete curb ramps, striping, and ancillary work; and

WHEREAS, the project was completed in a timely and satisfactory manner by W.K. McLellan Co. on November 25, 2013; and

WHEREAS, the construction cost totaled \$131,593.88.

NOW THEREFORE BE IT RESOLVED, the Town Council of the Town of Ross formally accepts the 2013 Pavement Management project as complete.

The foregoing resolution was duly and regularly adopted by the Ross Town Council at its regular meeting held on the 9th day of January 2014, by the following vote:

AYES:

NOES:

ABSENT:

ABSTAIN:

P. Beach Kuhl, Mayor

ATTEST:

Linda Lopez, Town Clerk